



I-95 Bridge Restoration Project in Richmond, VA

ASHE Presentation
Norfolk, VA
September 18, 2012

Scott J. Fisher, P.E.
Jorge M. Suarez, P.E.



Baker


Project Background

- N-S six-lane divided highway
- 150,000 VPD
- 11 bridges
- Built 1958 to 1962
- Structurally deficient
- Functionally obsolete



Public Involvement

- Community meetings
- Radio
- TV
- VDOT 511
- Social media
- Newspapers
- Website



Maintenance of Traffic (MOT)

- Zipper barrier
- Cross overs
- Local traffic under bridge closures
- VSP coordination
- 8 pm - 6 am shift





Accelerated Bridge Construction (ABC)

- Why not conventional?
- Why night work?
- Safety
- Quality
- Reduced construction time



Preconstructed Composite Units (PCUs)

- ❑ LW concrete 9 inch slab
- ❑ Fabricated plate girders
- ❑ 2 or 3 girder components
- ❑ Transverse PT bars
- ❑ Continuity bars
- ❑ Cast-in-place closure pours



Casting Yard

- 22 acres
- Mi-jack gantry cranes
- PCU storage
- Casting beds
- Actual field substructure geometry





Substructure Repairs

- ❑ Abutment & pier widening
- ❑ Drilled shafts
- ❑ Surface repairs
- ❑ Crack injection
- ❑ Electrochemical Chloride Extraction (ECE)
- ❑ Sacrificial Cathodic Protection (SCP)
- ❑ Temporary Supports



Existing Bridge Demo / PCU Erection




Construction Challenges

- ❑ 10 hour window for night work
- ❑ Deploy zipper barrier
- ❑ Sawcut deck
- ❑ Remove demo pieces
- ❑ Prepare beam seats
- ❑ Haul routes for PCUs / load ratings
- ❑ Set PCUs
- ❑ Temp & final PT
- ❑ Temp grid deck



Construction Photos





































































Lessons Learned

- ❑ Drilled shaft locations clear of existing piles
- ❑ Drilled shafts vs. Steel piles
- ❑ Allow for prep work prior to PCU replacement
- ❑ Carefully review existing bridges for embedded expansion dams
- ❑ Do not detail temp. grid deck design. Allow contractor to provide design

Lessons Learned

- Minimize skews if possible
- Multiple concrete suppliers with approved mixes
- Identify haul routes and bridge ratings
- Temporary Supports – concrete columns in lieu of steel
- Eliminate anchor bolts (use restraint blocks)
- Post-tension & grout the A panel in casting yard

Lessons Learned

- Maintenance of existing structures during life of project
- Consider slotted holes in diaphragm w/ friction connections
- Provisions for extensive repairs of pedestals prior to superstructure replacement
- More detailed geotechnical data
- NEVER cut PT bars in the field w/o approval
- Closure pour steel – use staggered U-bars in lieu of couplers



Lessons Learned

Cones make for great temporary supports!!!



Acknowledgements

- **Owner:**
Virginia Department of Transportation (Richmond District)
- **CEI Consultant:**
Michael Baker Jr., Inc.
- **Engineer:**
URS Corporation
- **General Contractor:**
Archer Western Constructors, LLC





I-95 Bridge Restoration Project in Richmond, VA

ASHE Presentation
Norfolk, VA
September 18, 2012

Scott J. Fisher, P.E.
Jorge M. Suarez, P.E.



Baker